

I-370146 Moor End Houses Shaft Cap Treatment Works - Alliance Contracting Solutions Ltd - Construction Programme

| <u> </u> | | | | | | - | | | | | | - | | w/c C |)4-11 | L-24 | w/c | 11-1 | 11-24 | w/c | : 18-1 | 1-24 | w/c | 25-11-2 | 24 <u>v</u> | v/c 02-12 | -24 | w/c 09 | -12-24 | w/c | 16-12-2 | 4 w/c | 23-12-24 | w/c 30 | -12-24 | w/c | 6-1-25 | v | v/c 13 | -1-25 | w/ | c 20-1-25 |
|--|-----------------------------|--|--|---|---|--------|--|--------|--|--------|--|---|---------|-------|-------|--------|-----|--------|-------|--------|--------|------|--------|---------|-------------|-----------|---------|--------|--------|---------|---------|-------|----------|--------|--------|---------|--------|---------|--------|--------------|----|-----------|
| | Mobilisation period 4 Weeks | | | s | , | Week 1 | | Week 2 | | Week 3 | | | Week 4 | | | Week 5 | | Week 6 | | Week 7 | | | Week 8 | | Week 9 | | Week 10 | | v | Week 10 | Week 10 | | Week 10 | | | Week 10 | | Week 10 | | | | |
| Task | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |) | | |
| Mobilisation from contract signature | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Letter drops, advance warning signs etc. Two weeks prior to Week 1 (Coal Authority communcating this) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site set-up including getting equipment on site | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Set up Tempoary Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Start to dig within tempoary works to cap base level | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Place concrete blinding | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Steel fix cap as per design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Checks carried out | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pour Cap with concrete pump | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Cap couring time | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Reinstate over cap and install inspection shaft and lid | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Reinstatment of gardens / drives ect | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Decommissioning of car park | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | $\Box \Box'$ | | |
| Decommissioning of site compound and making good | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | \square | | |
| | | | | | | | | | | | | | $ \top$ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |